

## *Moving to the King County Data Center @ Sabey*

Government Accountability Oversight – June 29, 2011

Bill Kehoe – County Chief Information Officer

Data Center Relocation Project Phase II



**King County**

**Information  
TECHNOLOGY**

# Data Center Relocation Project

## Phase II

>> status @ King County Council

- The Council Auditor's findings in the *Final Oversight Report on Data Center Relocation Project*
  - ✓ Agreed with findings and to Proposed Corrective Actions or Lessons Learned, if applicable
- 2011 Adopted Budget Ordinance 16984 proviso response
  - ✓ Service Level Agreement – Data Center Hosting
  - ✓ Data Center Relocation Phase2 Move Packet
  - ✓ King County IT – Backup Service Description
  - ✓ King County Data Center Access Controls Standards
  - ✓ King County IT – Request Process for Data Center Services
  - ✓ Data Center Relocation Phase2 Work Plan Overview
  - ✓ Data Center Relocation Phase2 Scorecard
  - ✓ Agency Justification for Devices not Moving to King County Data Center at Sabey
  - ✓ Memorandum PAO Servers and Sabey Center Migration


Completed!



# Data Center Relocation Project

## Phase II

>> project status



### 14 Move Events completed

154 total devices, comprised of:

- ✓ 82 Moves
- ✓ 38 Decommissions
- ✓ 34 VM Conversions

*Next Steps:* 14 additional Move Events planned for completion by the end of 2011



# Data Center Relocation Project

## Phase II

>> *devices NOT moving*

267 devices have been identified that will NOT be moved at the customer's request.

### Justification:

- Proximity to function\direct connection
  - Some devices need to be near their business function, and it would not be cost effective to move them.
- Site specific
  - E.g., Active Directory Domain Controllers
- Video Systems
  - Surveillance
  - KCTV
- Disaster Recovery
  - Example: the 911 servers located at the Regional Communication and Emergency Coordination Center are physically tied to the E--911 equipment and removing these servers could jeopardize the 911 system.



# Data Center Relocation Project

## Phase II


>> *move process*

1. Gather complete agency inventory
2. Agency kick-off meeting
3. One month planning meeting
  - ✓ Detailed requirements, testing plans complete
4. Move scheduled
  - ✓ Resources Confirmed
5. Go/no-go meeting
6. **Move Event**
7. Lessons learned



# Data Center Relocation Project Phase II

- Sufficient resources available
- Completion planned for Q4 2011
- Ample floor space exists to add additional hosting capacity if required



## *Next Steps:*

- ✓ Complete moves
- ✓ monitor the levels of agency customer satisfaction with the service levels provided by the Office of Information Resource Management.

