

ID	Task Name	Duration	Start	Finish	Predecessor	2017				Half 1, 2018				Half 2, 2018				Half 1, 2019				Half 2, 2019				Half 1, 2020				Half						
						S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
70	Construct TI	2.5 mons	Mon 2/19/18	Fri 4/27/18	67																															
71	Order network service	1 wk	Fri 12/1/17	Thu 12/7/17	56																															
72	Install network infrastructure	5 mons	Fri 12/8/17	Thu 4/26/18	71																															
73	Activate network site	1 wk	Fri 4/27/18	Thu 5/3/18	72																															
74																																				
75	Records Relocation	215 days	Mon 11/20/17	Fri 9/14/18		ocation																														
76	contract move vendor	3 wks	Thu 11/30/17	Wed 12/20/17	56	e vendor																														
77	develop move plan detail	2 wks	Thu 12/21/17	Wed 1/3/18	76																															
78	Prep records for moving	4 wks	Thu 1/4/18	Wed 1/31/18	77																															
79	Procure storage racking supplier	3 mons	Mon 11/20/17	Fri 2/9/18	62	supplier																														
80	order & deliver storage racking	2 mons	Mon 2/12/18	Fri 4/6/18	79,65																															
81	install storage racking	2 wks	Mon 4/30/18	Fri 5/11/18	80,70																															
82	Move records boxes	4 mons	Mon 5/14/18	Fri 8/31/18	81																															
83	Relocate KCIT network infrastructure	3 wks	Mon 8/13/18	Fri 8/31/18	82FF	Relocate KCIT network infrastructure																														
84	Vacate records warehouse	2 wks	Mon 9/3/18	Fri 9/14/18	82																															
85																																				
86	Estimated SHA Closing	0 days	Fri 9/28/18	Fri 9/28/18	17																															
87																																				
88	15 month deadline	0 days	Sat 11/24/18	Sat 11/24/18																																

Scheduling Assumptions
1- Landlord design start before lease execution
2- FFE procurement Dec 2017
3- KCIT network install 5 month

Task		Inactive Milestone		Start-only		Critical Split	
Split		Inactive Summary		Finish-only		Progress	
Milestone		Manual Task		External Tasks		Manual Progress	
Summary		Duration-only		External Milestone			
Project Summary		Manual Summary Rollup		Deadline			
Inactive Task		Manual Summary		Critical			